



Laguna Shores/Boat Stop Marina

Engineering Project Manager: Brian Cox
Project Superintendent: John Vickers

1618 Laguna Shores Corpus Christi, TX 78418

Established in 1985, The Boston Group is a privately held real estate investment and management firm. We excel in the acquisition, development, renovation, and management of a diverse portfolio. The assets we manage near 100 million dollars across numerous states with assets ranging from commercial buildings to multi-family housing communities. We are proud to add this marina project to our portfolio and look forward to our member customers enjoying the property.



Although this presentation is not complete and is considered “draft” I wanted to share the photos of the individual tasks accomplished during the construction of the Boat Stop Marina.

Property: The Marina is part of a 400+ acre land development that The Boston Group purchased in 2020 from a broker and Exxon. This Marina will serve the 700+ permanent and temporary tenants that will occupy the Mini-Condo and Luxury RV parks adjacent to Laguna Shores and Graham Road.

Materials: Other than the 1” galvanized all-thread, our material selection focused on basalt as the primary substitute for steel. Steel corrodes quickly in saltwater. Basalt does not absorb and is not affected by saltwater. Unlike steel, basalt has the same CTE as concrete. We have used 1-2% basalt fibers mixed in the concrete, #4 and #5 basalt rebar and 2” basalt mesh to provide the state of art in construction materials.

Team: The current construction team consists of 2 experienced heavy equipment operators, 3 land mechanics, 2 carpenters, 2 project welders and the Engineer/Project Manager. Our current estimated completion of the site is late September 2022.

Original Project Site Purchased from Exxon in 2020




Initial Site Demolition Started May 2021



Laguna Shores Marina Project

675Lft Truline Seawall placed 6'-12' deep
40K sqft Elevated Basalt Rebar Reinforced Parking Lot
938Lft of Aluminum Security Access Fencing
Fish Cleaning Hut with Clear Ice and Water Machine
Site security with 24hr 4K video monitoring
11 Slip Boat Dock on First Phase
6 Eaton GFCI Power & Potable Water Stations
Low Voltage LED Lighting & Fish Attraction Lights
Ironwood Ipe Dock Decking With 3 Channel Rub Rail



Original Site Plan



Truline Seawall arrived Oct 2021




Dock Floats all Arrived 10 weeks after they were ordered



Dock Frames and Hinges were completed Feb 2022

The Boston Group
 Project Pictures of Laguna Shores Seawall



Brian Cox
 Project Engineer
 512-775-1732



*South Wall Started Nov 7th, 2021
6-10ft Truline pilings showing the
6-7ft exposed in the trench.*



*South Wall Pilings
Completed Dec 1st, 2021
Showing deadman and
the tiebacks.*



*South Wall Turning the Corner with 16ft long Pilings.
All of the pier pilings shown in the background were 40+ year old.*





North Wall Trench
2ft X 3Ft X 130ft



South Wall with Basalt
Deadman Stirrup Frames
and 1" Galvanized Tiebacks



North Wall with
Filling the Deadman with
Concrete



South Wall
Trench Deadman
Beginning Pour



South Wall with
Deadman 2/3 filled




South Wall
Trench Deadman 30 yards Topped Off with
15 Yards into the bottom of 6-8ft Seawall



*South Wall Close-up of
The Truline PVC Seawall
Filled with Concrete.
1" Tiebacks &
#5 Basalt Rebar
Ready for Cap*



*South Wall Close-up
Of 3" Weep Filter*



*South Wall Close-up
Pea Gravel Back Fill
for Weep Filters*



This Crane was a \$3000 experiment That was able to pull only 16 pilings or \$188/ea, the remaining pilings cost us \$300/ea to remove.



Site had 177 pilings to remove



The Lone Survivor (its gone now!)



Extraction of mud from each seawall piling



Cap form with basalt rebar



Arial photo of our marina site after the seawall was installed and while the concrete dead man trench were being poured.

Notice the belly dump loads shown of the select fill and crushed concrete.












Brian M. Cox
Special Projects Engineer
512-775-1732


Designs and Drawings are
the Intellectual Property
of The Boston Group

Coffer Dam Project





The 6" diesel water pump removed the 30K gallons in ~30 mins



Drained



Placing Bull Rock and Crushed Concrete to Grade



The Boat Ramp with 12ea 2ft X 2ft deep cleats




2X2 Basalt Mesh over #5 Basalt Rebar



Applying Tread Surface

Boat Ramp Design



The Ramp was designed to 1:8 Slope or 12.5% Grade (7.13 Deg)
The Ramp actually measures 12.7% after construction.

Since the ramp was constructed last in the seawall project the Truline seawall pilings were pulled from our cut pile 12 and 16ft parts when less than 8ft.



Ramp completed July 8th





The Cofferdam took 1 week to build, 8 hours to install and 1 hour to take out and haul off. The dam held back >30,000 gallons of water for 2 weeks during construction.



Our Custom Designed Aluminum 5'X20' Gangway




First Watercraft Launched 7-13-22

*The Ramp Width Inside the Curbs Measured 43'3"
The Ramp Surface Length: 64'4"
Low Tide Depth Measure 58' from Ramp End : 44" 7-13-22
High Tide Depth Measure 58' from Ramp End : 56" 7-13-22
Target Grade: 12.5-12.75%
Launch Area Grade Measured : 12.71% (Rise/Run 15.25"/10')*



Shown here after blasting and w/50% IPE Deck Boards

Piling Placement





*Jetting in the 10ea 12"ECO Pilings
Co-extruded Fiber Reinforced PVC
(See Center Insert)*





Our Custom Designed and Built Dock Bearing



Ipe 1X6 with Ipe Oil Finish



Mounting Rub Rail and Edge Guard



Pre-drilling for the Dock Bearings




Mounting Cleats on the Dock Fingers


Ipe (Ironwood) is a natural wood that comes from Brazil. This wood was selected because of its superior properties to any decking materials available in the world which includes: *High Tensile Strength, Low CTE (Thermal Expansion), Low Shrink over time, High Density (does not float), Lack of Knots, Low Thermal Absorption and >30 Year Product Life.* The only inferior property is its initial cost, which is 20% higher than other natural woods and 5-10% higher than the best composite materials.







10-12-22 Progress: 2 more sections attached



12-5-22 Progress: Final dock sections attached but we still are working on the detail such as the stained banding boards, surface lights, bow guards. On 12-12-22 we will be working on the shore power stations, fresh water lines, rub rail and final 2 dock bearings.



Sub Projects Remaining:

Parking Surface – Ready to Install

Lights and Bollards – Ordered

Palm Trees- Ready to Install

Flag Pole- Selected but not approved

Signage- Currently being considered

Fish Cleaning and Ice Vending – Ready to Install

Service and Shelter Structure- Design Completed

Modular Restrooms- Design Complete

Security Fence and Gate – Design Complete, Building now

Custom Pergola with Retractable Shade – Design Phase

Park Tables– Custom Brian & Dave’s -1st Prototype coming soon

I just want to give a special thanks to the following suppliers and crew for enabling us to execute the plan that makes this project possible.

Key Project Enablers

Truline/ Formtech - Shawn

Basalt World / RAW –Don and Elina

Basanite- Fred and Stephanie

Cactus Readymix- Chris

Coastal Welding Works -Steven and Dennis

Designer Palms- Tracy

Eastern Metals -Jessica

H&E Equipment – Frank

Home Depot & Lowes

Industrial Steel and Pipe -Liza and Lisa

Ingram Readymix- Johnny

Metals4U -Mark and Dom

Austin Wholesale Decking (Ipe) – Z

Contract Labor

Nautical Dock Builders -Site Seawall and Dirt Crew: John, Albert, Eddie, Johnny, JD and our welders and fabricators: Alex, Francisco and Neb.

The Austin Cleanup Dock Team: Kyle and Brandon.

Brett Lappe Construction – Chappo’s Concrete Crew

To the Home Office: The Boston Group- Dave, Spencer, Leslie, Tony K, Tony M, Lindsey, Deneatria, Tanya, Korine, Alexis, Victor and Brandon.

Thank You All!!!

Brian Cox

Special Projects Engineer

The Boston Group

512-775-1732